EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements and asphalting to balance roads at Thirumala nagara and Muneshwara layout in ward no 03
2	Amount of work portion	
3	Estimated Cost	Rs.50.00
4	Name of Contractor	H S Palakshamurthy
5	Agreement no	No : 134, dt:24/03/2018
6	No and date under which work order issued	No : 134, dt:24/03/2018
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	25/08/2018
9	Date of receipt of application in the Sub Division office	25/08/2018
10	Extension granted if any	———
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	50 %
12	Work carried out during 1st extension	50 %.

13	Work carries out during 2nd extension	—
14	Time now applied for	60 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	— Yes —
17	Balance of work remaining work	—
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to bwssb sanitary wttings the it got delayed
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer,
Yelahanka Zone, Bangalore-92